

MISD Anderson Building HVAC and Offices for Special Services (Org. Code 971)

Schedule Summary

ID	Task Name	Start	Finish	2004				2005					
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
598	Anderson Building Renovation (Special Ed & HVAC)	8/3/04	6/10/05										
599	Notice to Proceed	8/3/04	8/3/04										
600	ACM Remediation	8/6/04	8/13/04										
601	Select Demolition, Roof, Walls, Ceiling and Plumbing	8/16/04	9/10/04										
602	Remove 2 Story Section Pipe System and Seal	8/16/04	9/3/04										
603	HVAC Rough-in Mechanical, Electrical, Piping	9/13/04	11/18/04										
604	Install HVAC and Complete Ductwork	11/19/04	1/13/05										
605	Ceiling, Plumbing, Electrical Rough-in	11/26/04	1/6/05										
606	Complete Mechanical, Plumbing, Fixtures Installation & TAB	12/29/04	2/15/05										
607	Finish Work, Technology Wiring Work and Painting	1/26/05	3/8/05										
608	Carpet and Tile Work	2/9/05	3/22/05										
609	Clean and Punch list	3/23/05	3/31/05										
610	Float Time Allowance	4/1/05	4/15/05										
611	Special Ed. Move in and Occupancy	4/18/05	6/10/05										

Cost Summary

Contract Award Amount: \$607,000.00

Change Order Amount: \$25,472.87

Final Contract Amount: \$632,472.87

Status Summary

1. Project Closeout is complete.