

Louise Cabaniss Elementary School (Org. Code 122)

Schedule Summary

ID	Task Name	Start	Finish	2006				2007				2008				
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
233	Louise Cabaniss ES	5/16/05	8/22/08													
234	Design	5/16/05	11/5/07													
287	Bid and Award	10/23/06	1/9/07													
296	Construction	1/8/07	8/22/08													
297	Contract Execution	1/8/07	1/11/07													
298	Notice to Proceed	1/22/07	1/22/07													
299	Substantial Completion Work (420 CD)	1/22/07	7/25/08													
300	Develop FF and E Requirements	5/23/07	2/29/08													
301	Purchase FF and E	9/26/07	4/15/08													
302	Float Time Allowance	7/25/08	7/25/08													
303	Move-in & Final Completion	6/16/08	8/22/08													

Cost Summary

Contract Award Amount: \$10,600,000.00

Change Order Amount: \$204,391.00

Final Contract Amount: \$10,804,391.00

Status Summary

1. The Substantial Completion for the Site was issued on September 15, 2008. The Site Warranty review was held on August 18, 2009. Final tree replacement occurred November 21, 2009 for Project Completion.
2. The one-warranty period and corrective work is complete.
3. Project Closeout is complete.