

**James L. Coble Middle School No. 5 (Org. Code 045)**

Schedule Summary

ID	Task Name	Start	Finish	2004				2005				2006			
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
82	<b>James L. Coble Middle School</b>	<b>11/3/03</b>	<b>8/11/06</b>												
83	<b>Design</b>	<b>11/3/03</b>	<b>10/18/04</b>												
100	<b>Bid and Award</b>	<b>8/26/04</b>	<b>10/26/04</b>												
108	<b>Construction</b>	<b>11/8/04</b>	<b>8/11/06</b>												
109	Notice to Proceed	11/8/04	11/8/04												
110	<b>Develop FF and E Requirements</b>	9/1/05	1/30/06												
111	<b>Purchase FF and E</b>	1/9/06	4/28/06												
112	Substantial Completion Work	11/9/04	7/10/06												
113	<b>Move-in &amp; Final Completion</b>	<b>7/10/06</b>	<b>8/11/06</b>												

Cost Summary

Contract Award Amount: \$19,886,400

Change Order Amounts: \$101,741

Final Contract Amount: \$19,988,141

Status Summary

1. Project Closeout is complete.