

**Janet Brockett Elementary School (Org. Code 119)**

Schedule Summary

ID	Task Name	Start	Finish	2004				2005							
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
149	<b>Janet Brockett Elementary School</b>	<b>6/23/03</b>	<b>10/31/05</b>												
150	<b>Design</b>	<b>6/23/03</b>	<b>2/5/04</b>												
170	<b>Bid and Award</b>	1/12/04	2/24/04												
171	<b>Construction (Combined Schools' Progress)</b>	<b>3/1/04</b>	<b>10/31/05</b>												
172	Drilled Piers	3/1/04	7/23/04												
173	Underground MEP Installation	6/16/04	8/4/04												
174	Foundation Grade Beams Poured Complete	6/28/04	8/11/04												
175	Concrete Slabs Complete on Forms	6/28/04	8/25/04												
176	CMU Masonry, Roof Joists and Decking	7/12/04	10/29/04												
177	Face Brick and Built up Roofing	7/26/04	2/28/05												
178	MEP Interior Rough-ins	8/9/04	12/31/04												
179	Building Dry-in Complete	8/26/04	3/15/05												
180	Set Electrical Gear and RTUs	1/11/05	4/8/05												
181	Interior Finish Work	2/1/05	7/1/05												
182	Fire, Communications, Security and Technology	3/29/05	7/1/05												
183	Tile and Carpet Installation	5/24/05	6/13/05												
184	<b>MISD FF&amp;E Delivery and Staff Movein</b>	<b>6/13/05</b>	<b>7/15/05</b>												
185	Substantial Completion and Punchlist Work	7/20/05	8/16/05												
186	Final Completion	8/17/05	10/31/05												

Cost Summary

Contract Award Amount: \$9,156,797.00

Change Order Amount: (\$279.00)

Final Contract Amount: \$9,156,518.00

Status Summary

1. The one-warranty period and corrective work is complete.
2. Project Closeout is complete.