

Mansfield Legacy High School (Org. Code 005)

Schedule Summary

ID	Task Name	Start	Finish	2006				2007					
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
34	Mansfield Legacy High School	4/14/04	7/31/07										
35	Design	4/14/04	3/30/05										
55	Site Demolition and Clearance of Structures, Tanks	7/5/04	3/8/05										
68	Bid and Award High School	1/18/05	4/15/05										
76	Construction	4/18/05	7/31/07										
77	Notice to Proceed	4/18/05	4/18/05										
78	Develop FF and E Requirements	7/3/06	1/31/07										
79	Substantial Completion Work	4/18/05	6/1/07										
80	Float Time Allowance	5/8/07	6/1/07										
81	Move-in & Final Completion	6/1/07	7/31/07										

Cost Summary

Contract Award Amount: \$54,636,000

Change Order Amounts: \$940,885

Final Contract Amount: \$55,576,885

Status Summary

1. The one-year warranty inspection was conducted on June 6, 2008.
2. The open warranty repair items were completed end June 2009.