

2001/ 2002 Bond Program
Master Schedule Report

ID	Task Name	% Complete	Finish	2001												2002												2003												2004											
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Execute PA and A/E Agreement, Start Design	100%	4/2/01																																																
2	Mansfield Timberview High School	100%	4/3/01																																																
3	Design	100%	3/1/02																																																
16	Bid and Award	100%	5/28/02																																																
26	Construction	100%	7/22/04																																																
61	Ben Barber Career Tech Academy	100%	4/3/01																																																
62	Design	100%	4/10/03																																																
78	Bid and Award	100%	5/30/03																																																
87	Construction	100%	12/17/04																																																
102	Danny Jones Middle School	100%	6/25/01																																																
103	Design	100%	8/1/02																																																
113	Bid and Award	100%	9/27/02																																																
123	Construction	100%	8/12/04																																																
136	Della Icenhower Intermediate School	100%	12/3/01																																																
137	Design	100%	2/11/03																																																
146	Bid and Award	100%	5/14/03																																																
155	Construction (14 Months)	100%	7/30/04																																																

