

Anna May Daulton (Org. Code 120) and Cora Spencer (Org. Code 121) Elementary Schools

Schedule Summary

ID	Task Name	Start	Finish	2005				2006					
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
185	Anna May Daulton & Cora Spencer Elementary Schools	5/24/04	6/30/06										
186	Design	5/24/04	1/10/05										
215	Bid and Award	12/30/04	2/22/05										
226	Construction	3/7/05	6/30/06										
227	Notice to Proceed	3/7/05	3/7/05										
228	Substantial Completion Work	3/8/05	4/30/06										
229	Develop FF and E Requirements	6/6/05	11/18/05										
230	Purchase FF and E	10/10/05	3/23/06										
231	Float Time Allowance	5/1/06	5/31/06										
232	Move-in & Final Completion	6/1/06	6/30/06										

Cost Summary

Contract Award Amount: \$19,863,747.00

Change Order Amount: \$416,737.00

Final Contract Amount: \$20,280,484.00

Status Summary

1. The one-warranty period and corrective work is complete.
2. Project Closeout is complete.