

MISD New Food Services Warehouse (Org. Code 915)

Schedule Summary

ID	Task Name	Start	Finish	2005				2006				2007			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
469	New Food Services Warehouse	5/2/05	9/25/06												
470	Design	5/2/05	11/22/05												
479	Bid and Award	10/19/05	1/3/06												
488	Construction	12/6/05	9/25/06												
489	Notice to Proceed	1/23/06	1/23/06												
490	Develop FF and E Requirements	12/6/05	4/24/06												
491	Purchase FF and E	7/3/06	8/31/06												
492	UG Utilities and Construction Fencing	1/24/06	2/13/06												
493	Build New Food Services Warehouse	2/14/06	8/25/06												
494	Complete Tie Ins to Existing	8/28/06	9/21/06												
495	Complete New Parking Area	9/1/06	9/7/06												
496	Substantial Completion	9/25/06	9/25/06												

Cost Summary

Contract Award Amount: \$798,000.00

Change Order Amounts: \$51,062.40

Final Contract Amount: \$849,062.40

Status Summary

1. Project Closeout is complete.